

Total Project Expenditures with Forecasts

Project Management Team (PMT) & Regional Cons	ultants (RC) Expen	ditures by Fiscal Y	ear ⁽¹⁾									
Section	2006-07	2007-08	2008-09	2009-10	2010-11	2011-12	2012-13	2013-14	Sept YTD 14-15	Forecast 14-15 (2)	Total 14-15 ⁽⁴⁾	Total
Program Management (PB)	\$2,927,356	\$7,231,174	\$10,574,319	\$25,799,906	\$38,566,822	\$40,739,275	\$49,121,127	\$57,023,622	\$8,715,468	\$53,350,574	\$62,066,042	\$294,049,643
San Francisco - San Jose (HNTB) (3)			\$1,927,390	\$19,709,784	\$19,973,276	\$3,358,502	\$353,940	\$54,021	\$0	\$1,500,000	\$1,500,000	\$46,876,913
San Jose - Merced (Parsons) (3)			\$954,203	\$14,656,747	\$18,319,746	\$10,615,801	\$11,033,030	\$5,696,519	\$666,639	\$6,833,361	\$7,500,000	\$68,776,046
Merced - Fresno (AECOM)	\$314,423	\$316,872	\$1,377,565	\$8,907,194	\$16,472,035	\$18,387,145	\$13,196,099	\$7,182,062	\$661,162	\$553,770	\$1,214,932	\$67,368,327
Fresno - Bakersfield (U-H-A)	\$1,063,000	\$533,561	\$3,275,511	\$16,446,385	\$25,409,664	\$27,452,894	\$22,050,463	\$25,198,479	\$3,410,870	\$1,689,130	\$5,100,000	\$126,529,957
Bakersfield - Palmdale (U-H-A) (3)				\$4,243,773	\$2,440,758	\$6,899,997	\$10,887,860	\$1,574,602	\$0	\$0	\$0	\$26,046,990
Bakersfield - Palmdale (TYLin) (3)								\$1,610,508	\$1,632,986	\$4,745,014	\$6,378,000	\$7,988,508
Palmdale - Los Angeles (H-U-A)	\$2,219,372	\$1,374,066	\$2,708,847	\$14,097,516	\$14,876,997	\$10,338,093	\$8,336,909	\$5,863,770	\$2,534,086	\$3,843,914	\$6,378,000	\$66,193,570
Los Angeles - Anaheim (STV)	\$1,917,686	\$3,899,813	\$4,499,175	\$12,680,671	\$7,079,499	\$3,093,191	\$2,267,794	\$1,905,365	\$468,158	\$2,931,842	\$3,400,000	\$40,743,194
Los Angeles - San Diego (HNTB)	\$886,140	\$439,659	\$1,749,849	\$2,844,947	\$3,064,396	\$677,619	\$1,615,757	\$269,108	\$0	\$0	\$0	\$11,547,475
Los Angeles - San Diego (CH2M Hill) (3)								\$225,382	\$235,668	\$629,274	\$864,942	\$1,090,324
Sacramento - Merced (AECOM) (3)				\$796,573	\$1,814,471	\$2,682,564	\$1,371,768	\$447,941	\$0	\$0	\$0	\$7,113,317
Sacramento - Merced (Precision) (3)								\$0	\$107,811	\$549,319	\$657,130	\$657,130
Altamont (AECOM) (3)			\$505,697	\$1,816,370	\$2,487,962	\$1,498,882	\$1,033,902	\$1,400,295	\$308,560	\$797,437	\$1,105,997	\$9,849,105
Totals	\$ 9,327,977	\$ 13,795,145	\$ 27,572,556 \$	121,999,866	\$ 150,505,626 \$	125,743,963	\$ 121,268,649	\$ 108,451,674	\$ 18,741,408	\$ 77,423,635	\$ 96,165,043 \$	774,830,499

Source/Notes:

- (1) Data sourced from SharePoint Cost/Hours Reporting Information System (CHRIS).
- (2)FY 2014-15 forecasts are pending approval of submitted Annual Work Plan budgets, in process.
- (3) Grey cells indicate the firm was not under contract during that period
- (4) Slight decrease in Total 14-15 from prior month of \$52,829 due to adjustments of PMT (Phase II Management costs); decrease in YTD \$744,661 due to updated Aug expenditures

Italics = forecast

Administrative Budget																	
Program	200	6-07 ⁽¹⁾	2007-08 (1)	2008-09 (2)	2009-	-10 ⁽²⁾	2010-11		2011-12	2012-13		2013-14 (3)(4)	Sept YTD 14-15	Forecast 14-15	Total 14-15	Total
10 - Administration				\$	1,778,071	\$ 3,	,276,931	\$ 5,556,	204	\$ 7,496,036 \$	10,470,6	58	\$18,287,299	\$5,247,041	\$19,636,197	\$24,883,238	\$ 71,748,437
20 - Program Management Oversight										\$ 3,000,000 \$	3,224,1	26	\$1,000	\$1,000	\$0	\$1,000	\$ 6,226,126
30 - Public Information & Communications								\$ 1,794,	174	\$ 1,835,150 \$	95,4	40	\$500,000	\$7,752	\$492,248	\$500,000	\$ 4,725,063
40 - Fiscal & Other External Contracts								\$ 8,398,	236	\$ 1,995,888 \$	7,348,5	65	\$3,750,000	\$0	\$3,750,000	\$3,750,000	\$ 25,242,689
Totals	\$	-	\$	- \$	1,778,071	\$ 3,	,276,931	\$ 15,748,	914	\$ 14,327,073 \$	21,138,7	88 \$	22,538,299	\$ 5,255,793	\$ 23,878,445	\$ 29,134,238	\$ 107,942,315

Source/Notes

- (1) Data for Administrative Budget for prior years 2006-07 and 2007-08 are unavailable.
- (2) All Program costs placed in Administration prior to FY 10-11 for this report
- (3) All 13/14 figures are from CalSTARS Reports, which may not reflect the most recently available expenditure data due to system delays
- (4) 2013-14 total represents Year to Date expenditures and Year-End forecasted expenditures $\,$

Italics = forecast

Construction and other Program Costs																	
Program	2006-07	200	07-08	2008-09	2009-10		2010-11	2011-12	2012-13	2013-14	Sept YTD 1	4-15	Fc	orecast 14-15	To	otal 14-15	Total
Resource Agencies for Environmental (1)	\$ 22,550	\$	240,921	\$ 58,085	\$ 14,23	9 \$	3,797,347	\$ 4,508,947	\$ 3,096,886	\$ 1,747,910	\$ 1	1,154	\$	4,382,506	\$	4,393,660	\$ 17,880,546
Legal ⁽¹⁾	\$ 492,596	\$	719,880	\$ 790,611	\$ 3,467,69	97 \$	653,133	\$ 297,333	\$ 4,821,244	\$ 5,783,290	\$ 72	4,176	\$	1,854,460	\$	2,578,636	\$ 19,604,419
Station Area Planning (2)											\$	-	\$	11,000,000	\$	11,000,000	\$ 11,000,000
Southern California Improvements / LAUS (2)											\$	-	\$	80,000,000	\$	80,000,000	\$ 80,000,000
SWCAP						\$	659,952	\$ -	\$ -	\$ 17,920	\$	-	\$	-	\$	-	\$ 677,872
Project Construction Management (3)(5)									\$ 55,748	\$ 4,713,325	\$ 1,54	1,867	\$	11,606,953	\$	13,148,820	\$ 17,917,892
ROW Support Firms (5)									\$ 781,250	\$ 13,023,535	\$ 4,89	7,416	\$	39,991,119	\$	44,888,535	\$ 58,693,320
ROW Acquisition (3)(5)(6)									\$ -	\$ 60,162,447	\$ 4,57	4,280	\$	269,886,482	\$	274,460,762	\$ 334,623,209
Construction D-B, CP-1 (3)(4)(5)										\$ 82,267,382	\$ 29,96	5,186	\$	280,496,765	\$	310,461,952	\$ 392,729,334
Construction CP2-3, CP4 (3)(5)													\$	64,479,680	\$	64,479,680	\$ 64,479,680
Totals	\$ 515,146	\$	960,801	\$ 848,696	\$ 3,481,93	\$6 \$	5,110,432	\$ 4,806,280	\$ 8,755,128	\$ 167,715,809	\$ 41,71	4,079	\$	763,697,965	\$	805,412,045	\$ 997,606,273

Source/Notes

- (1) Resource Agency costs updated from estimates and legal costs separated; shifts in FY10/11 FY12/13 totals due to updates to RA expenditures
- (2) Station Area Planning and Southern CA Improvements delayed due to city budgets in Gilroy, Merced and Fresno; updated forecast/YTD costs for FY14-15
- (3) Cells highlighted in gray are not applicable in those fiscal years
- (4) Includes SR-99 alignmer
- (5) Adjustments to schedule reduced costs for CP1/CP2-3 ROW, PCM and DB efforts in FY14-15
- (6) YTD ROW Acquisition decrease of ~\$25m due to updated expenditures for Aug

Italics = forecast

Program Total												
Program	2006-07	2007-08	2008-09	2009-10	2010-11	2011-12	2012-13	2013-14	Sept YTD 14-15	Forecast 14-15	Total 14-15	Total
PMT, RC, Administrative, Construction subtotal	\$ 9,843,123	\$ 14,755,946	\$ 30,199,323	\$ 128,758,733	\$ 171,364,973	\$ 144,877,316	\$ 151,162,565	\$ 298,705,781	\$ 65,711,280	\$ 865,000,045	\$ 930,711,326	\$ 1,880,379,086
Cumulative Total Expenditures	\$ 9,843,123	\$ 24,599,069	\$ 54,798,392	\$ 183,557,125	\$ 354,922,098	\$ 499,799,414	\$ 650,961,979	\$ 949,667,761	\$ 1,015,379,041			

Source/Notes:

(1) Data sourced from the CHSRA Quarterly Budget Update (June 30, 2014)

* Total liability is \$350M as of October 2014

Program Total 200	06-2013 (\$ millions)		_
State Funds	\$	526	approx total
Federal Funds	\$	425	approx total
Total 2006-2013	\$	951	='

State Match to	ARRA (\$	millions)	_
FY 2010 - 2013 ⁽¹⁾	\$	102	approx tota
Project-to-Date	\$	102	•

Total Project Expenditures with Forecasts 1 1/27/2014